



**Weekly Construction Update (October 28, 2016)**  
**Cottonwood – 2016 Water & Street Maintenance**  
**Lyon County – CSAH 10/Main Street Improvements**

**Project Contacts**

**Lead Project Representative**  
 Amy Hulett – Sambatek  
 Construction Inspector  
 612-759-0273 (Cell)

**Project Engineer**  
 Mike Kuno – Sambatek  
 Client Service Manager  
 952-212-5917 (Cell)  
 763-746-1635 (Office)

**Contractor: Duinick Inc.**  
 Jerome Viske  
 Superintendent  
 320-212-9306 (Cell)

**Contractor: Duinick Inc.**  
 Jamie Steffensen  
 Safety Coordinator  
 320-212-9315 (Cell)

Weather permitting, the following construction activity is anticipated for the week of October 31, 2016:

**City Project:** The Contractor lost a couple of work days to rain last week but should finish the 2016 paving on all of the City streets this week. All streets that had new watermain installed will receive one layer of pavement with the top layer to be paved in 2017. Streets that did not have watermain installed will receive the top layer of pavement this year. The contractor will continue to backfill the new curb and gutter with topsoil and shape the lawn areas that have been disturbed. We are currently beyond the recommended dates for seeding so the Contractor will place hydromulch (a thin layer of liquid mulch that hardens on the topsoil to prevent erosion) on the disturbed areas this fall. Next spring the Contractor will clean up the disturbed areas, seed and place a new layer of hydromulch over the seed to promote growth. We will provide additional information regarding lawn maintenance prior to the seeding next spring.



**Main Street (Shoreview Drive to West 2<sup>nd</sup> Street) and West 3<sup>rd</sup> Street (Main Street to Front Street):** The contractor will continue to backfill the new curb and gutter with topsoil and shape the lawn areas that have been disturbed. We are currently beyond the recommended dates for seeding so the Contractor will place hydromulch (a thin layer of liquid mulch that hardens on the topsoil to prevent erosion) on the disturbed areas this fall. Once the

topsoil has been graded this fall, the Contractor will install the mailboxes along the project. Next spring the Contractor will clean up the disturbed areas, seed and place a new layer of hydromulch over the seed to promote growth. We will provide additional information regarding lawn maintenance prior to the seeding next spring.

**Main Street (W. 2<sup>nd</sup> Street to Barstad Road):** The Contractor has completed the improvements downtown with the exception of some small concrete patches, traffic signs, and striping (parking stalls and crosswalks). The traffic signs will be installed this fall but the striping work will be completed next spring when the weather warms up.

If you have any questions, please contact Amy Hulett or Mike Kuno at the contact information provided above. Thank you for your continued patience throughout the project!